

Installation Order Number:
Name of Onsite Contact Person:
Service Agent Name:
Date of Installation:

SNOW MELT MATS (IF APPLICABLE)

<input type="checkbox"/> Pre-planning meeting has occurred and the checklist has been completed
<input type="checkbox"/> Verify that the installation is being done according to the correct installation plan
<input type="checkbox"/> Verify dimensions
<input type="checkbox"/> Test product
<input type="checkbox"/> Verify power points are present as required
<input type="checkbox"/> Lay out product
<input type="checkbox"/> Verify that product layout conforms to any local codes or requirements set forth by homeowner or trades
<input type="checkbox"/> Once all adjustments have been made and the product fits, verify the position with the homeowner or their representative
<input type="checkbox"/> Test product
<input type="checkbox"/> Cable tie all product down to rebar or similar
<input type="checkbox"/> Verify that the electrician completes install per WarmlyYours requirements
<input type="checkbox"/> Be present when concrete or pavement is installed
<input type="checkbox"/> Test product during and after installation
<input type="checkbox"/> Take pictures of the install
<input type="checkbox"/> Installation has been completed

Signature of the Service Agent: _____
Signature of Contact Person: _____

Installation Order Number:
Name of Onsite Contact Person:
Service Agent Name:
Date of Installation:

SNOW MELT CABLES (IF APPLICABLE)

- Pre-planning meeting has occurred and the checklist has been completed
- Verify that the checklist has been completed up to this step
- Verify that the installation is being done according to the correct installation plan
- Verify dimensions
- Test product
- Verify power points are present as required
- Verify product installation spacing
- Lay out product attaching cable ties at approximately every 10 linear feet, or more at curves, end of run, etc.
- Verify that product layout conforms to any local codes or requirements set forth by homeowner or trades
- Once all adjustments have been made and the product fits, verify the position with homeowner or their rep
- Test product
- Cable tie all product down to rebar or similar at designated spacing
- Verify that the electrician completes install per WarmlyYours requirements
- Be present when concrete or pavement is installed
- Test product during and after installation
- Take pictures of the install
- Installation has been completed

Signature of the Service Agent: _____
Signature of Contact Person: _____