

Installation Order Number:
Name of Onsite Contact Person:
Service Agent Name:
Date of Installation:

INDOOR FLOATING

Please note that all Environ floor heating products require an underlayment.

<input type="checkbox"/> Pre-planning meeting has occurred and the checklist has been completed
<input type="checkbox"/> Verify dimensions
<input type="checkbox"/> Test product
<input type="checkbox"/> Verify power locations
<input type="checkbox"/> Verify breaker/s
<input type="checkbox"/> Verify suitability of underlayment, if supplied by homeowner
<input type="checkbox"/> Layout underlayment as per install instructions
<input type="checkbox"/> Tape sections together just enough to hold sections together, especially at corners
<input type="checkbox"/> Layout Environ product(s) as per installation plan
<input type="checkbox"/> Trench out underlayment/subfloor for leads
<input type="checkbox"/> Get leads to designated spot in wall for connection in junction box or thermostat box
<input type="checkbox"/> Test product
<input type="checkbox"/> Remove garbage
<input type="checkbox"/> Cover product with cardboard or heavy duty craft paper
<input type="checkbox"/> Take pictures of the install
<input type="checkbox"/> Installation has been completed

Signature of the Service Agent: _____
Signature of Contact Person: _____